

BUILDING DEPARTMENT

A) MAJOR/IMPORTANT WORKS IN PROGRESS -

NAME OF WORK	NAME OF HEAD/GRANT	ESTIMATED COST	NAME OF AGENCY/ CONTRACTOR	PROGRESS IN Rs. & %	NAME OF RESPONSIBLE STAFF & DESIGNATION	PHOTOS OF WORK	REMARKS
42 Nos Anganvadi construction at different places (package 12 to 17)	SJMMSVY	30370000	1- vraj construction 2 – j.m vaghasiya 3- mahadev construction 4- pooja construction 5- Akaru majoor mandali 6- Rajesh chandarana	2011000 6.58 %	1 – I . R RATHWA (AAE) 2 – V. J PARMAR (AAE) 3 – B. PARMAR (TIME KEPER) 4 – BHOJABHAI KHAMBHLIYA (TIME KEPER)		
Costruction of Auditorium, Artgallery, museum & swimming pool At sardarnagar (phase-1)	SJMMSVY	144141424	Rhythm Imfrastructure Pvt .Ltd	Nil	1 – I . R RATHWA (AAE) 1 – kalpesh. p (AAE) 3 – B. PARMAR (TIME KEPER)		
Costruction of OpenAir Theater at Motibag Townhall (phase-1)	SJMMSVY	17000000	GhansyamLal .Balubhai	2936659 17 %	1 – I . R RATHWA (AAE) 1 – savan mevada (AAE) 3 – B. PARMAR (TIME KEPER)		

Major Repairing Work of Nirmalnagr fire station Building	sales tax	2500000	Amar costruction	1658799 66 %	1 – I . R RATHWA (AAE) 1 – timaniya (AAE) 3 – B. PARMAR		
Costruction of community hall at jamanakund	M.P Grant & 13 nanapanch Grant	2600000	Vraj construction	Nil	1 – I . R RATHWA (AAE) 1 – savan mevada (AAE) 3 – B. PARMAR		
repairing work of different places helth centers		2450000	1- j.d const 2- raviraj builder 3- rathod dharmesh	nil	2 – V. J PARMAR (AAE) 3 – B. PARMAR (TIME KEPER) 4 – BHOJABHAI KHAMBHLIYA (TIME KEPER)		

B) MAJOR/IMPORTANT WORK COMPLETED (IN LAST 3 YEARS) -

NAME OF WORK	NAME OF HEAD/GRANT	DATE OF COMPLETION	TOTAL EXPENDITURE	PHOTOS	REMARKS
89- Anganvadi costruction of different places	SJMMSVY	uo to february 2015	30100000		final bill remaining
Costruction of sahid smarak at halurya chauk	SJMMSVY	26-2-2015	3432000		final bill remaining
Costruction of LPG Agnidah bhatti at sindhunagar smashan	m.p grant	25- 2- 2015	1318000		final bill remaining

costruction community hall at vidhyanagar	m.p Grant	5-2-2014	678755		
Construction of jogars park at piel Garden	13 nanapanch Grant	28-2-2014	865821		
Construction of R.C.C chhatri at gayatrinagar	corporator grant	18-12-2014	368000		final bill remaining
physical fittnes equipment instalation	SJMMSVY	11-11-2014	4655000		
costruction of compound wall at akhlol jakat naka	self buget	9- 1-2015	1003045		
costruction of compound wall at talaja jakat naka	self buget	28-2-2015	363000		